

ADDRESS: 3807 Pirate Dr CITY: Rancho Palos Verdes APT. #: \_\_\_\_\_ ; disclosed the  
 Inspection of your:  Housepiping  Range/Oven  Water Heater  Heating Appliance  Dryer  Fireplace  Pool/Spa Heater  Other \_\_\_\_\_  
 Hazardous/Unsatisfactory condition(s) specified below. The service needed to correct the condition(s) is beyond the scope provided by SoCalGas/SDG&E or no one was available to approve estimated service charges. Please contact the provider(s) indicated for the needed service:  A - Qualified Professional  E - Owner/Landlord  G - SoCalGas/SDG&E (Call to Schedule Service)

**NOTICE OF HAZARDOUS CONDITIONS - DO NOT USE UNTIL CORRECTED**  
 This condition may result in property damage, personal injury or loss of life.

1 - Unvented Room Heater - Illegal in CA  2 - Not Venting Properly During Inspection   
 3 - Firebox Appears Cracked or Ruptured  
 4 - Gaps in Closet/Around Furnace Base May Allow Products of Combustion to Mix with Circulating Air  
 5 - Conditions Permit Products of Combustion to Mix with Circulating Air  
 6 - No Operable Safety Device to Close Main Burner Gas Supply if Pilot Outage Occurs  
 7 - A Gas Leak in Your Housepiping Was Detected During Inspection  
 8 - Damper Not Permanently Blocked Open With Gas Logs in Fireplace/Hearth  
 9 - Floor Furnace Inaccessible For Inspection of Vent and Connector  
 10 - Main Burner and Pilot of the Water Heater Must Be Elevated 18 Inches Above Floor Level

NAME: E. Mcburn  
 SIGNATURE: [Signature]  
 X  
 \* I HAVE READ, UNDERSTOOD AND ACKNOWLEDGE RECEIPT OF THIS NOTICE

The above condition(s) should be verified before repairs are made. Certain repairs may require a permit. Please call your local building inspection department for information

NOTICE OF UNSATISFACTORY CONDITIONS - All responsibility for use of this equipment/piping system under the current conditions shall be assumed by the user.

11 - Inaccessible Roof Mounted Forced Air Furnace  
 12 - Other: leak at control valve  
ALUMINUM CONNECTOR  
 13 - Connector Adapters Stacked  14 - Source of Ignition Located Too Close to Gas Facilities  
 15 - Stray Electricity Detected @  Gas Meter  Gas Appliance  Houseline Piping  
 16 - Uncoated Corrugated Brass Connector:  Two-Piece  One-Piece Construction  
 17 - Vent Pipe in Direct Contact with a Combustible Material  
 18 - Gas Connector Passes Through:  Appliance Housing  Framed Wall  Ceiling  Floor  
 19 - Vent Material Not Approved For Use With Gas Dryers  20 - Customer Declined Service

Equipment Disconnected Equipment Left: ON  OFF  AUTHORIZED AGENT OFF-READ: \_\_\_\_\_  
 Signed By:  OWNER  TENANT  METER LEFT: ON  OFF   
 TIME: 1:50 AM / PM SERVICE DATE: 8/3/21 FIELD CODE: \_\_\_\_\_

SCG Form 1813/SGD&E 108-02132 Rev. 5/16