

SEPTAGE PUMPER REPORT



Only domestic household-type waste from Butte County will be accepted at the NRRWF and SC-OR facilities. All wastes must comply with NRRWF and SC-OR resolutions and policies. SC-OR only accepts waste within its sphere of influence. Neither site accepts grease, and may, at random, sample and analyze truck loads as necessary to assure compliance with County, State, and Federal waste discharge limitations.

Contact and System Information

APN #: _____

Property Owner Name: _____ Telephone: _____

Parcel Address: 9242 Holland Ave

Property Owner Mailing Address: _____ Same as Property Address:

Residence Currently Occupied? Yes No Number of Occupants (if known): _____

Pump to Gravity Dispersal? Yes No Pumping Required? Yes No Signal Floats Operational? Yes No N/A

Septic Tank Physical Observations


	Concrete	Fiberglass	Poly	Metal	Wood	Good Condition	None Present	Needs Repair or Replacement
Risers:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Dividing Baffle:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Top of Tank (Lid):	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Tank:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Septic Tank Lid Depth: 16-18 inches/feet (circle one) Inlet/Outlet Ts in good condition: Yes No * None *

Drainfield Condition: No problems noted Backflow into tank* Surfacing Sewage*

Date Pumped: _____ Amount pumped: _____ gallons Tank Size: 1000 gallons

Sketch of Tank Location



Septic Tank Operational Observations

Scum
Inlet: 2 Inches Outlet: 2 Inches

Sludge
Inlet: 3 Inches Outlet: 2 Inches

Effluent Level Before Pumping: Normal Higher than tank outlet* Lower than tank outlet*

Sewage Surfacing (incl. graywater): No Yes*

* = Follow-Up Needed

Customer or Authorized Representative (Certified Pumper)

I certify under penalty of perjury that I am the above named customer (or authorized representative) and the material being pumped does not contain hazardous substances as defined by the California Penal Code 374.8.

Signature _____

Print Name _____

Date _____

Pumper Sign-Off on Behalf of Property Owner or Authorized Representative

Septage Pumper Certification

If hauling to SC-OR, septage pumped from: Yellow Svc Area Blue Sphere of Influence

Company Name: Thrifty Rooter Plumbing Co Truck License: _____ Capacity: _____ gal

I certify under penalty of perjury that the information in this report is correct to the best of my knowledge and that the truck does not contain hazardous substances as defined by the California Health and Safety Code 25141(b) or other materials which are deleterious to the ponds or waste treatment plants. No claim is made by this company, either expressed or implied, concerning success or failure of the septic system.

Signature: Adalberto Correa Print Name: Adalberto Correa Date: _____

Additional Information for Escrow Evaluations Only

Escrow Company Name: _____ Telephone: _____

Escrow Officer: _____ Escrow #: _____

Inspection Requested by: _____ Telephone: _____

Water Service: Community Private Well Hydraulic Load Test Performed: Yes No Water Introduced: 150 Gallons (Note: 150 gal. minimum recommended)

Effluent Pump & Controls Functional Yes No

Alarms Functional Yes No

Effluent Line Diverter Valve Present Yes No

Level Stabilized Below Outlet: Yes No

Vegetation Growth Over Field(s) _____ inches Distance from Surface Water/Seasonal Drainage (circle one): 2 Feet

Evaluation Summary: Pass Fail* Comments: Tank was not sealed properly around outlet tee water level was 2" below outlet outflow pipe. resealed around outlet to fix problem. No other problems noted at time of inspection * = Follow-Up Needed