NPI_®

Hasler Homes Inc. DBA

National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607



Thursday, May 22, 2025
Inspector
Andy Hasler
805-233-1777
npi.ventura@yahoo.com

Inspection Date: 05/22/2025

Inspector: Andy Hasler

Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

Client Name: **Don Wiesner INVOICE #: 5390**

Property Location: 4961 ALCOVE Inspection Date: 5/22/2025 12:00 PM

VALLEY VILLAGE CA 91607

Hasler Homes Inc. DBA **National Property Inspections**

2538 Corte Olmo Camarillo CA 93010 Billing Address:

Paid

TYPE OF INSPECTIONS PERFORMED

Home Inspection		\$425.00
	Total	\$425.00
5/22/2025	Payment	(\$425.00)
	Paid in Full	\$0.00

Buyer Agent Information

Agency: Beverly & Company

Agent: Stephanie Rosenfeld

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com

Inspector Phone: 805-233-1777

05/22/2025



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

GENERAL INFORMATION

GENERAL CONDITIONS AT TIME OF INSPECTION:

Property Occupied: Yes Estimated Age Of Property: 65 Year(s) Property Faces: □ North □ South ☑ East □ West	Temperature: 75 Weather: ☑ Sunny
Type of Property: ☑ Single-Family Primary Construction: ☑ Wood	Soil Conditions: ☑ Dry Persons Present: ☑ Seller's Agent

DEFINITIONS:

Below are listed the definitions used throughout the report to describe each feature of the property.

ACC (ACCEPTABLE) The item/system was performing its intended function at the time of the inspection.

MAR (MARGINAL) The item/system was marginally acceptable. It performed its designed function at the time of the

inspection. However, due to age and/or deterioration, it will likely require early repair or replacement.

NI (NOT INSPECTED) The item/system was not inspected due to safety concerns, inaccessibility and/or concealment or seasonal

conditions and no representations of whether or not it was functioning as intended were made.

NP (NOT PRESENT) The item/system does not exist or was visually concealed at the time of the inspection.

DEF (DEFECTIVE)The item/system failed to operate/perform its intended function, was structurally deficient, was unsafe or

was hazardous at the time of the inspection.

SCOPE OF THE INSPECTION:

- 1. The scope of this property inspection is a visual review of all areas of a building or dwelling readily accessible at the time of the inspection. No disassembly or removal of obstructions is performed. As a result, all defects may not be identified.
- 2. The testing for mold, asbestos, lead based paint, termites, wood destroying organisms, or any health concern is outside the scope of this property inspection. We advise all customers to obtain all appropriate test/evaluations in order to fully understand the condition of and the materials used in construction in order to deem a building safe to occupy.
- 3. This inspection company and the inspector may rely on third-party sources to obtain information regarding this property inspection. We do this in order to determine the presences of certain features such as septic or sewer connections, or the age of certain appliances such as furnaces or air conditioners. While such sources are believed to be reliable, this inspection company or the inspector can not guarantee their accuracy.

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

GRADING / DRAINAGE		ACC ☑	MAR	NI	NP	DEF
☑ Positive Slope		'				
Comments:						
		ACC	MAR	NI	NP	DEF
DRIVEWAY	✓ Monitor Condition		V			
☑ Concrete						
Comments:						
Driveway slopes toward the garage. May cause d	lrainage problems during rainfall.					
	· .					



Driveway:

WALVE / CTEDE	-	MAR	NI	NP	DEF
WALKS / STEPS ☑ Concrete			Ш	Ш	
Comments:					

Inspection Date: 05/22/2025

Inspector: Andy Hasler

Inspector Phone: 805-233-1777



National Property Inspections

	Don Wiesner, 4961 Alo	cove, Valley Village	, CA, 91607
PORCHES / STOC	OPS .		ACC MAR NI NP DEF
Comments:			
			ACC MAR NI NP DEF
DECKS			
₩ood			
Comments:			
PATIO			ACC MAR NI NP DEF
☐ Concrete			
Comments:			
FENCES / GATES			ACC MAR NI NP DEF
✓ Wood	☑ Wrought Iron		
Comments:			
RETAINING WAI	LLS		ACC MAR NI NP DEF
⊠Rear	☑ Sides		
Comments:			
ROOFING			ACC MAR NI NP DEF
Age: 15 Year(s)	Design Life: 30 Year(s)	Layers: 1	100% Visible
☑ Walked On	☑ Asphalt / Composition		
Comments: The roof appears to be	e serviceable at the time of the in	nspection.	
Leaks not always detectable	.		

Inspection Date: Inspector: Andy Hasler 05/22/2025

Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

	Don Wiesher, 4901 Alcov	e, vancy vinage, CA, 9100) /
FLASHING/VAL	LEYS		ACC MAR NI NP DEF ☑ □ □ □ □
Comments:			
SKYLIGHTS Fixed / Stationary			ACC MAR NI NP DEF ☑ □ □ □ □
Comments: No evidence of water	r intrusion or leaking observed.		
GUTTERS/DOW ☑ Aluminum	N SPOUTS ☑ Filled with Debris	☑ Monitor Condition	ACC MAR NI NP DEF

Comments:

Gutters are due for cleaning.



Gutters/Down Spouts:

Inspection Date: Inspector: Andy Hasler 05/22/2025 Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

	ACC	MAR	NI	NP	DEF
CHIMNEYS	Ø				

☑Brick / Masonry

Comments:

The chimneys were observed from the exterior and found acceptable at the time of the inspection.

Flue not inspected. Annual cleaning is recommended.

EXTERIOR SURFACE

✓Stucco	☑Wood					
		ACC	MAR	NI	NP	DEF
SIDING/TRIM						
EXTERIOR FAUCETS		☑				
EXTERIOR ELECTRIC	AL OUTLETS	☑				
EXTERIOR LIGHTING	i	☑				

Comments:

Stucco cracks observed surrounding the dwelling. These cracks do not appear to be structurally significant.



Exterior Surface:

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607 NP DEF ACC MAR NI **WINDOWS** $\overline{\mathbf{V}}$ ✓ Vinyl ☑ Insulated Pane(s) Comments: ACC MAR NI NP DEF **EXTERIOR DOORS** ☑Wood Comments:

ACC MAR NP DEF **FOUNDATION** $\overline{\mathbf{V}}$

☑ Concrete ☑ Post / Pier ☑ Limited Observation

Comments:

Repaired cracks observed.



Foundation:

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

GARAGE/CARPORT

01111102, 01111	. 0						
☑2 Cars	☑Detached	☑ Obscured / Limited View					
			ACC	MAR	NI	NP	DEF
FLOOR/WALLS/CEILIN	IG/ELECTRICAL		Ø				
ROOF			Ø				
SIDING/TRIM			Ø				

Comments:

Limited accessibility at the time of the inspection.



Garage/Carport:

	ACC	MAR	NI	NP	DEF
OVERHEAD GARAGE DOORS	Ø				

of Openers: 1

✓Metal

Comments:

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com
05/22/2025 Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607 NP DEF ACC MAR NI GARAGE PEDESTRIAN DOOR $\overline{\mathbf{V}}$ ☑ Solid Core Comments: Attic / Roof Method of Inspection ☑ Physical Entry 80 % Visible ACC MAR NI NP DEF ATTIC FRAMING/SHEATHING $\overline{\mathbf{Q}}$ **☑** Rafters Comments: Leaks not always detectable. ACC MAR NP DEF ATTIC VENTILATION $\overline{\mathbf{A}}$ ☑ Gable **☑** Soffit Comments: ACC MAR NI NP DEF ATTIC INSULATION $\overline{\mathbf{V}}$ ☑Blanket Comments: ACC MAR NI NP DEF ATTIC ELECTRICAL $\overline{\mathbf{A}}$ Comments: Limited visibility due to obstructions. See Electrical Section for additional Information. Interior Foundation Foundation Type ☑ Crawl Space

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

	ACC	MAR	NI	NP	DEF
INTERIOR FOUNDATION	Ø				

Comments:

UNDER FLOOR FRAMING & SUPPORT

☑ Limited Observation

		ACC	MAR	NI	NP	DEF
BEAMS	☑ Dimensional Lumber	Ø				
JOISTS	☑ Dimensional Lumber	V				
POSTS	☑ Dimensional Lumber	V				
PIERS	☑ Concrete	Ø				

Comments:



Under Floor Framing & Support:

		ACC	MAR	NI	NP	DEF
FLOOR/SLAB		\Box				
☑Wood	☑ Obscured / Covered					
Comments:						

Inspection Date: 05/22/2025

Inspector: Andy Hasler

Inspector Phone: 805-233-1777



National Property Inspections

Don Wiesner, 4961 Alcove, Val	lley Village, CA, 91607				
CRAWL SPACE	AC	C MAR	NI	NP	DEF
90% Visible ☑ Physical Entry					
Comments:					
SUMP/SUMP PUMP	AC	C MAR	NI	NP ☑	DEF
Comments:					
ELECTRICAL	ΔΟ	C MAR	NI	NP	DEF
SERVICE overhead	Te Property of the Property of	_			
ENTRANCE CABLE		1 0			
PANEL Breaker(s) Side of Dwelling		1 0			
SUB-PANEL	С]		Ø	
BRANCH CIRCUITS ☐ Copper		1 🗆			
BONDING/GROUNDING		1 🗆			
GFCI(IN PANEL)*		1 -		Ø	
ARC FAULT	С			Ø	
SMOKE DETECTORS*	V	1 0			
Comments:	·	-			
*Smoke Detectors / GFCI's checked with test button only. Monthly Test Recor	nmended.				
PLUMBING	☑ Monitor Condition				
Water Service					
☑ Water Public					
Sewage Service					
☑ Sewage Public					

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

	ACC	MAR	NI	NP	DEF
SUPPLY	/\tec				
DRAINS ☑ABS		Ø			
EJECTOR PUMP				Ø	
VENTS 🗹 ABS 🗹 Galvanized	V				

Comments:

- 1. Substandard plumbing drain pipe installation observed within the crawlspace just the right of the crawlspace access door. PVC and ABS pipes are not compatible without special adhesive. We recommend further evaluation/repair by a qualified plumbing contractor.
- 2. Water pressure tested at 55 PSI (pounds per square inch). Readings of 40-80 are considered normal. Main utility line, septic systems and gray water systems are excluded from this Inspection.



Plumbing:



Plumbing:

			ACC	MAR	NI	NP	DEF
WATER HEATER			\square				
Brand: Rheem	Age: 10 Year(s)	Design Life: 15 Year(s)	•			•	
⊠Gas	☑Tankless						
Comments:							

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

LAUNDRY FACILITIES					
Location: Laundry Closet					
	ACC	MAR	NI	NP	DEF
UTILITY HOOKUPS ☐ Gas (Dryer)	Ø				
DRYER VENTS	Ø				
LAUNDRY TUB				Ø	
DRAIN			V		
Comments: 1. We recommend having the dryer vent professionally cleaned and annually thereafter. 2. Washers and dryers are considered personal property and excluded from the inspection.					
HEATING Brand: Lennox BTUs: 88000 Age: 11 Year(s) De	ion Li	fe: 20-2)5 Var	n#(a)	
Gas ☐ Forced Air	sign Li	le: 20-2	23 168	ır(s)	
Gas Erorced Air	1.00	MAR	N.T.T) ID	DEE
OPERATION	ACC	MAR	NI	NP	DEF
ABOVE GROUND STORAGE TANKS					
HUMIDIFIER				<u> </u>	
Comments: The furnace operates as designed reaching a 39 degree temperature rise within 15 minutes Heat Exchanger - Unable to detect cracks/holes without dismantling unit.	-	I		l	1
				ı	
DRAFT CONTROL/VENT		MAR	NI	NP	DEF
Metal Pipe					
Comments:					

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

HEATING DISTRIBUTION					
☑Ductwork					
	ACC	MAR	NI	NP	DEF
DISTRIBUTION					
BLOWER	☑				
CONTROLS/THERMOSTAT (CALIBRATIONS/TIMED FUNCTIONS NOT CHECKED.)	Ø				
CIRCULATOR PUMP				V	
Comments: Temperature differences at registers (room vents) were found within system spec	ification.				
COOLING		MAR		NP	DEF
COOLING Brand: Johnson Controls Size: 4 TON Age: 11 Year(s)	☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐	Fay 10, 1	5 Vac		
☐ Electric ☐ Central Air	Design Li	ie: 10-1	3 1 62	ır(s)	
KITCHEN ☑ Recommend	Repairs ACC	MAR	NI	NP	DEF
CEILINGS					
WALL(S)	☑				
WINDOWS/TRIM	Ø				-
WINDOW SCREENS	Ø				
FLOOR/FINISH	Ø				
	_				
INTERIOR DOORS/HARDWARE				1	
INTERIOR DOORS/HARDWARE ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.)					
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.)	Ø				
	Ø				
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.) GFCI PROTECTION (CHECKED WITH TEST BUTTON ONLY. MONTHLY TEST RECOMMENDED	D.)				
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.) GFCI PROTECTION (CHECKED WITH TEST BUTTON ONLY. MONTHLY TEST RECOMMENDED HEAT/AIR DISTRIBUTION).) \(\times \)				
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.) GFCI PROTECTION (CHECKED WITH TEST BUTTON ONLY. MONTHLY TEST RECOMMENDED HEAT/AIR DISTRIBUTION COUNTERTOPS/CABINETS	D.)				

Inspection Date: 05/22/2025

Inspector: Andy Hasler

Inspector Phone: 805-233-1777



National Property Inspections

	Don Wiesner, 4961 Alcove, V	Valley Village, CA, 91607					
STOVE ANTI-TIP BRACKET						V	
WATER PRESSURE/FLOW/DI	RAINAGE		Ø				
DISHWASHER/CROSS FLOW	PROTECTION		Ø				
REFRIGERATOR					V		
MICROWAVE			\square				
GARBAGE DISPOSAL			Ø				
	er failed to ignite. We recommend re rs are considered personal property			techn	ician.		
FIREPLACES			ACC	MAR	NI	NP	DEF
☑Gas Log	☑ Masonry Firebox		,			-	•
	Fireplace design and soot / creosote buildup	71					
PRIMARY BATHRO	OOM	☑ Recommend Repairs		MAR		NP	DEF
CEILINGS			I				
WALL(S)			☑				
WINDOWS/TRIM							
WINDOW SCREENS			I				
FLOOR/FINISH			☑				
INTERIOR DOORS/HARDWA							
	MPLING OF OUTLETS, SWITCHES, FIXTURE		☑				
	ED WITH TEST BUTTON ONLY. MONTHLY	TEST RECOMMENDED.)	☑				
HEAT/AIR DISTRIBUTION							
COUNTERTOPS/CABINETS			☑				
SINK/FAUCET			☑				
TOILET			Ø				
TUB/SHOWER							☑

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com

05/22/2025 Inspector Phone: 805-233-1777

JETTED TUB

TILE WORK/ENCLOSURE

 \checkmark



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

EXHAUST FAN	✓		Ш	ш	
WATER PRESSURE/FLOW/DRAINAGE	V				
Comments: The tub drain stopper was found inoperable. We recommend repair by a qualified plumbing service technician.					
HALL BATHROOM	ACC	MAR	NI	NP	DEF
CEILINGS	\square				
WALL(S)	Ø				
WINDOWS/TRIM	Ø				
WINDOW SCREENS	Ø				
FLOOR/FINISH	V				
INTERIOR DOORS/HARDWARE	V				
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.)	Ø				
GFCI PROTECTION (CHECKED WITH TEST BUTTON ONLY. MONTHLY TEST RECOMMENDED.)	Ø				
HEAT/AIR DISTRIBUTION	Ø				
COUNTERTOPS/CABINETS	Ø				
SINK/FAUCET	Ø				
TOILET	V				
TUB/SHOWER	Ø				
JETTED TUB				V	
TILE WORK/ENCLOSURE	V				
EXHAUST FAN	V				
WATER PRESSURE/FLOW/DRAINAGE	\square				

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com

05/22/2025 Inspector Phone: 805-233-1777

Comments:



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

LIVING ROOM	1.00	MAD) II	NID	DEE
CEILINGS	ACC	MAR	NI 🗆	NP	DEF □
	<u> </u>				
WALLS					
WINDOWS/TRIM	☑				
WINDOW SCREENS	Ø				
FLOOR/FINISH	☑				
INTERIOR DOORS/HARDWARE				V	
CLOSET				V	
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.)	Ø				
HEAT/AIR DISTRIBUTION	Ø				
Comments:					
DEDDOOMS					
BEDROOMS		MAR	NI	NP	DEF
CEILINGS	☑				
WALLS	Ø				
WINDOWS/TRIM	V				
WINDOW SCREENS	Ø				
FLOOR/FINISH	Ø				
INTERIOR DOORS/HARDWARE	Ø				
CLOSET	Ø				
ELECTRICAL (RANDOM SAMPLING OF OUTLETS, SWITCHES, FIXTURES.)	Ø				
HEAT/AIR DISTRIBUTION	Ø				
Comments:					
	۸۵۵	MAR	NI	NP	DEF
STAIRS / RAILINGS		MAR	INI	NP	
Comments:					

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com



National Property Inspections

Don Wiesner, 4961 Alcove, Valley Village, CA, 91607

Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

DRIVEWAY

Driveway slopes toward the garage. May cause drainage problems during rainfall.

GUTTERS/DOWN SPOUTS MARGINAL

Gutters are due for cleaning.

PLUMBING

Drains MARGINAL

- 1. Substandard plumbing drain pipe installation observed within the crawlspace just the right of the crawlspace access door. PVC and ABS pipes are not compatible without special adhesive. We recommend further evaluation/repair by a qualified plumbing contractor.
- 2. Water pressure tested at 55 PSI (pounds per square inch). Readings of 40-80 are considered normal.

KITCHEN

Stove Top/Oven

DEFECTIVE

- The stove center burner failed to ignite. We recommend repair by a qualified appliance service technician.
- Non built-in refrigerators are considered personal property and excluded from the inspection.

PRIMARY BATHROOM

Tub/Shower DEFECTIVE

The tub drain stopper was found inoperable.

We recommend repair by a qualified plumbing service technician.

MAR (MARGINAL) The item/system was marginally acceptable. It performed its designed function at the time of the

inspection. However, due to age and/or deterioration, it will likely require early repair or replacement.

DEF (DEFECTIVE)The item/system failed to operate/perform its intended function, was structurally deficient, was unsafe or

was hazardous at the time of the inspection.

Inspection Date: Inspector: Andy Hasler Email: npi.ventura@yahoo.com