



County of San Bernardino • Department of Public Health
DIVISION OF ENVIRONMENTAL HEALTH SERVICES

www.sbcounty.gov/dehs

PRIVATE SEWAGE DISPOSAL SYSTEM CERTIFICATION

Applicant shall complete top 3 lines only. Certification shall be completed, on both sides, by a licensed contractor (A, B, or C-42) or other qualified professional (R.P.E., C.E.G., R.E.H.S., etc.) Use n/a where necessary. For information, please call 909-387-4666.

Property Owner:	Applicant Name:
Property Address:	APN:
Type of Project (Specify) TR, PM, CUP, DR, LUR, etc:	File Index Number:

Number of Units	Garbage Disposal Y ☐ N ☐	Tank Last Pumped (mo. / yr.)
Bedrooms	Vacant Y ☐ N ☐ How Long (yrs.)	Tank Age (yrs.)
Bathrooms	Basement Y ☐ N ☐	Disposal Area Age (yrs.)

Commercial Development	Type of Fixtures (per UPC) <i>Indicate type and number of each</i>		
	Total Number of Fixture Units ☐	Grease Interceptor ☐	Clarifier ☐ None ☐

Type of Septic Tank (Specify)	Dimensions (L x W x D) (ft.)	
Type of Cover (Specify)	Tank Capacity (Gallons)	No. of Compartments
Specify Any Damage or Defects Observed:		

Type of Disposal Area	Seepage Pit ☐	Leachlines ☐	Other ☐ (Specify)
Distance From Well ft.	Distance from Foundation ft.	Distance from Nearest Lot Line ☐ Front ☐ Side ☐ Rear	
Specify Any Damage or Defects Observed:			

Seepage Pits	Number of Pits	Outside Diameter (ft.)	Depth (ft.)
	Depth of Pit Below Inlet (ft.)		Lining Material (Specify)

Leachlines N/A	Number of Lines	Trench Width (in.)	Average Length of Lines (ft.)
	Total Absorption Area (sq. ft.) <i>Bottom of Trenches</i>		Depth (in.) <i>Finish Grade to Top of Line</i>
	Distance Between Lines (ft.)	Type of Filter Material Beneath Line	
	Depth of Material Above Line (in.)	Depth of Material Beneath Line (in.)	

Specify Indications of Previous System Failures (Odors, Seepage, etc.): <i>Use Additional paper if necessary</i>		
Dye Test Y ☐ N ☐	Hydraulic Test Y ☐ N ☐	NOTE: Attach test results and copies of building permits.

Tank & Disposal Area Information

In the space provided, show the location of the septic tank and disposal area in relation to the buildings and other landmarks (i.e. wells, trees, shrubs, driveways, parking, paving, drainage courses, property lines).

A site diagram showing the layout of a property. At the top is a horizontal line labeled "Dunant Dr." in red. A diagonal line representing a driveway leads from the street to a rectangular area labeled "Driveway" in red. To the right of the driveway is a large rectangle labeled "House" in red. Below the house is a vertical rectangle containing two circles, labeled "1000 gallon septic tank" in red.

It is the opinion of the certifier that this sewage disposal system, ☐ Meets current code, ☐ Can be expected to function satisfactorily and is not likely to create any unsanitary conditions. OR ☐ Cannot be expected to function satisfactorily.

Date:	Signature: 	Type of License:	Reg. Number:	Expiration:
-------	--	------------------	--------------	-------------

Name of Certifier:	Address:
--------------------	----------

For DEHS Use Only

Reviewed By:	Date:
--------------	-------

☐ Approved	☐ Not Approved - Reason