



Crestline Electric P.O. Box 3593  
7022455321 Lake Arrowhead, California  
92352  
United States

Billed To  
JCPL Investments  
628 Timber lane  
628 Timber lane  
Big bear lake, California  
92315  
United States

Date of Issue  
05/19/2022

Invoice Number  
0878

Amount Due (USD)  
**\$6,900.00**

Due Date  
06/18/2022

Description	Rate	Qty	Line Total
<b>Repair/relocate/install spa sub panel, per code.</b> Replace existing subpanel with weatherproof junction box, and trench over to side of the home to install the spa subpanel. One" PVC conduit/#6 wire. Price also depends if underground conduit from subpanel to main panel and if wires still usable", if not would have to do an additional trench from spa sub panel to main panel and pull in new #6 wiring/1" PVC.	\$3,400.00	1	\$3,400.00
<b>Main service panel upgrade to 200amp</b> Provide and install new 200 amp panel. includes new grounding and bonding(per new codes), all new breakers, 2" riser pipe/weatherhead to extend 3 feet above roof for power company connection. Provide #2/0 wire for main feed. * Price may vary depending upon the inspectors approval of the panel and meters current location". A lot of codes have changed over the years and sometimes panels need more clearance or have to be moved in order to meet current NEC codes, if that is the case, additional costs would have to be assessed after inspector provides new location, depending on how far away the location is. Price includes all permitting,paperwork and obtaining permits to coordinate shut off date with the power company.	\$6,000.00	1	\$6,000.00
<b>Install 50 amp EV charging station</b> Install 50amp breaker for EV charger in new panel. Run conduit to corner of deck and mount weatherproof lockable junction box with a Nema 14-50 R plug. Approximately 40 feet from main panel. Includes 50amp breaker,50amp inlet,#6 wire, conduit,ittings.	\$1,750.00	1	\$1,750.00
<b>Additional items repaired/parts needed</b> Installed new half inch seal tight conduit from existing connection at panel,rust was present and wires were nicked/damaged and had to be repaired. Also ran new #6 wire from main panel to sub panel to junction box and then into the spa, hardwire and reconnected wires properly in conduit inside spa before termination. See pics". When I moved the line coming out of the spa water started draining out of it so I replaced all of that as well, additionally the wire was even smaller from the subpanel going into the spa. So all of that was corrected.	\$750.00	1	\$750.00
	Subtotal		11,900.00
	Tax		0.00
	Total		11,900.00
	Amount Paid		5,000.00
	Amount Due (USD)		\$6,900.00

Notes

Additional cost is dependent on a few different factors that were listed,or unforeseen issues that need to be resolved, if required. If you would like to move forward, before sending over deposit, I can start the first part of the permitting process and get somebody out there to do what is called a "meter spot" and let us know if the panel can stay there or where we would have to move it.

Terms  
I accept  
Zelle 7022455321  
Venmo @Crestline-Electric/702245321  
PayPal, cash and check available upon request.