

# S and G Pumping

## Septic System Certification

Call: (760) 766-5074

73-680 Hwy 111, Ste. 123, Palm Desert, Ca 92260

### Homeowner Information

Name PETER BRANT  
Address 15780 CORALDate 07-20-12  
City, State, Zip N. PALM SPRINGS

### Septic Tank

Location BACK YARD NORTH SIDE (mark on map or confirm location)Type of tank ☐ One Compartment ☒ Two CompartmentDepth of tank 3' Lid at top of tank? ☒ Yes ☐ No Lid at top of riser? ☐ Yes ☒ NoApproximate Capacity 1,000 # of Gallons Removed 1,000Construction Materials: Concrete ☒ Steel ☐ Block ☐ Fiberglass ☐

#### Initial Inspection:

Any part of septic tank under deck, driveway, etc? Yes ☐ No ☒Any evidence of sewage seeping from the tank or lid? Yes ☐ No ☒Condition of top and lids: Good ☒ Leaking ☐ Needs Repair ☐

#### Before Pumping:

Condition of sewage in tank NORMALLiquid level at the outlet invert: Above ☐ Below ☐ Normal ☒Depth of sludge layer 4" Depth of scum layer 4" Other ☐

#### After Pumping:

Condition of inlet baffle: Good ☒ Needs repair ☐ Missing ☐Condition of outlet baffle: Good ☒ Needs repair ☐ Missing ☐Condition of inside of septic tank GOODEvidence of water leakage: Into tank, Yes ☐ No ☒ From tank, Yes ☐ No ☒Did water from absorption area flow back into tank during pumping? Yes ☐ No ☐

### Absorption System

	Location	Diameter	Depth	Liquid level
<input checked="" type="checkbox"/> Seepage Pit				
<input checked="" type="checkbox"/> Leach Line		Length		Distribution Box? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Infiltrator		Length		

### Comments

Certified by: AARC VALUENDEDate: 07-20-12