



CERTIFICATE OF COMPLIANCE

CF1R-ALT-04-E

Alterations - HVAC CZ 2, and 8-15

(Page 1 of 1)

Site Address: <b>1761 Shadow Glen</b>		Enforcement Agency:	Date Prepared:	Permit#:
Equipment Type	Equipment Efficiency	New Ducting or Lineset: Required R-value	Conditioned Floor Area (ft <sup>2</sup> )	Thermostat
<input type="checkbox"/> Packaged System <input type="checkbox"/> Split System <input type="checkbox"/> Mini Split <input checked="" type="checkbox"/> Furnace	<input checked="" type="checkbox"/> Evaporator Coil <input checked="" type="checkbox"/> Condensing Unit <input type="checkbox"/> Compressor <input type="checkbox"/> Lineset <input type="checkbox"/> TXV _____ AFUE <b>16</b> SEER _____ COP _____ HSPF _____ EER	<input type="checkbox"/> R-6 (CZ 1-10, 12&13) Ducts <input type="checkbox"/> R-8 <sup>1</sup> (CZ 11, 14-16) Ducts <input type="checkbox"/> ≥ R-2.8 Lineset <sup>4</sup>	Served by system <b>1700</b> ft <sup>2</sup>	<input checked="" type="checkbox"/> Setback (If not already present, must be installed)

**HERS VERIFICATION SUMMARY** Installer determines work to be completed and matches to one of the options below. At permit application this form is allowed to be filled out by hand. For final inspection all forms are to be registered (no hand filled forms allowed) and a copy left on site.

<input checked="" type="checkbox"/> <b>1. HVAC Changeout/Repair</b>	<b>Required Compliance Documents to be left on site for Final:</b>
All Equipment, Condenser Unit, Evaporator Coil, Compressor, TXV, Lineset, Air Handler/Furnace <sup>2</sup> (Can include new ducting)	CF1R-ALT-02-E CF2R-MCH-01-E, MCH-20-H, MCH-(23 or 24)-H, MCH-25-H <sup>2</sup> CF3R-MCH-20-H, MCH-(23 or 24)-H <sup>2</sup> , MCH-25-H <sup>2</sup>

**Installer Requirement:** Duct leakage (≤ 15%, or ≤ 10% to outside, or seal all accessible leaks), Air Flow ≥ 300 CFM/ton, Refrigerant Charge.  
 Exempted from duct leakage testing if:  
 1. Duct system registered with HERS provider as previously sealed, or  2. There is less than 40 linear feet of duct in unconditioned space, or  
 3. Existing duct systems are constructed, insulated or sealed with asbestos (list manufacture date of building \_\_\_\_\_)

<input type="checkbox"/> <b>2. New HVAC System</b>	<b>Required Compliance Documents to be left on site for Final:</b>
All new equipment and All New Ducts <sup>3</sup> including Mini Split	CF1R-ALT-02-E CF2R-MCH-01-E, MCH-20-H, MCH-22-H, MCH-(23 or 24)-H <sup>2</sup> , MCH-25-H <sup>2</sup> CF3R-MCH-20-H, MCH-22-H, MCH-(23 or 24)-H <sup>2</sup> , MCH-25-H <sup>2</sup> Mini Splits require CF1R-ALT-02-E, CF2R-MCH-01-E, and (CF2R-CF3R) MCH-25-H

**Installer Requirement:** Duct leakage ≤ 5%, Fan Efficacy (0.58W/CFM), Air Flow ≥ 350 CFM/ton (or alternative), Refrigerant Charge

<input type="checkbox"/> <b>3. All New Ducts with Replacement</b>	<b>Required Compliance Documents to be left on site for Final:</b>
All New Ducts <sup>3</sup> and one or more of the following replaced: Condenser Unit, Evaporator Coil, Compressor, TXV, Lineset, Furnace <sup>2</sup>	CF1R-ALT-02-E CF2R-MCH-01-E, MCH-20-H, MCH-(23 or 24)-H, MCH-25-H CF3R-MCH-20-H, MCH-(23 or 24)-H, MCH-25-H

**Installer Requirement:** Duct leakage ≤ 5%, Air Flow ≥ 350 CFM/ton (or alternative), Refrigerant Charge  
 Exempted from duct leakage testing if:  1. Existing duct systems are constructed, insulated or sealed with asbestos

<input type="checkbox"/> <b>4. New Ducting over 40 feet</b>	<b>Required Compliance Documents to be left on site for Final:</b>
New ducting but less than All New Ducts <sup>3</sup>	CF1R-ALT-02-E, CF2R-MCH-20-H, CF3R-MCH-20-H

**Installer Required to:** Duct leakage (≤ 15% or, ≤ 10% to outside or, or seal all accessible leaks)  
 EXCEPTION: Existing duct systems constructed, insulated or sealed with asbestos.

<sup>1</sup> All new ducting requires R-8 insulation when more than 40 ft installed in CZs 11 & 14-16 and R-6 in CZs 1-10, 12 & 13, and R-6 insulation when less than 40 ft installed. This includes in walls, between floors etc.

<sup>2</sup> Heating only systems and Air Handler/Furnace changes do not require Air Flow MCH-(23 or 24), or Refrigerant Charge verification MCH-25

<sup>3</sup> All New Ducts is when at least 75% of the duct system is new duct material, and up to 25% may consist of reused parts from the dwelling unit's existing duct system (e.g., registers, grilles, boots, air handler, coil, plenums, duct material)

<sup>4</sup> R-2.8 (1" thick insulation) for linesets 1" and less.

**Contractor (Documentation Author's /Responsible Designer's Declaration Statement)**

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Compliance is true and correct.
- I am eligible under Division 3 of the California Business and Professions Code to accept responsibility for the information on this document.
- That the energy features and performance specifications for the design identified on this Certificate of Compliance conform to the requirements of Title 24, Parts 1 and 6 of the California Code of Regulations (CCR).
- That the energy features and performance specifications, materials, components, and manufactured devices for the building design or system design identified on this Certificate of Compliance conform to the requirements of Title 24, Part 1 and Part 6 of the CCR.
- The building design features or system design features identified on this Certificate of Compliance are consistent with the information provided on other applicable compliance documents, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.

Responsible Designer Name: <b>Paul Steven</b>	Responsible Designer Signature: <i>Paul Steven</i>	Date Signed: <b>09/13/17</b>	License: <b>622046</b>
Company: <b>George Plumbing Co. Inc</b>	Address: <b>PO Box 607</b>	City/State/Zip: <b>Fallbrook, CA 92088</b>	Phone: <b>760-489-5229</b>