

CERTIFICATE OF INSPECTION

Date:	7/24/2023	Reference Invoice:	24242	Parcel #:	398-310-07-00

This is a report of a visual inspection of a septic system located at:

13469 Hwv 8 Business. El Caion, CA 92021

The following procedures were used in connection with the inspection. This company pumped out septic tank, visually inspected the septic tank and the suspected location of the leaching area.

Unless noted otherwise, this inspection applies to only one tank and one leaching system.

The septic tank and leaching areas appeared to be functioning satisfactorily under present conditions ON THIS DATE.

☑ We recommend the following items to be further investigated by a licensed septic contractor.

See comment sheet below.

Be advised that it is impossible, without total excavation to determine the actual condition, type and location of the non-visible portions of the system. For reserve area information we recommend contacting the County of San Diego Department of Environmental Health. Special Note:

No warranties are expressed or implied as to this system's future ability to function properly. A myriad of conditions and variables can affect the operation and longevity of a septic system. Among them are, increase in usage, plumbing leaks, excess rainfall, high ground water table, tree roots, improper maintenance and more. Septic systems do wear and will eventually need repair and/or replacement. For further information, you are advised to contact the San Diego County Department of Health Services. PROPER MAINTENANCE WITH REGULAR CLEANING WILL INSURE THE LONGEST LIFE SPAN. We may attempt to review records at the County Health Department but no representations are made as to whether construction has complied with current Health Department codes and conditions. We the undersigned, understand that a SEPTIC INSPECTION is NOT a guarantee of future operation but rather a report as to the visible conditions that were found ON THAT DAY. We will not hold Anytime Septic Service Inc. responsible for future operation of the system or for repair work that could become necessary. By signing this document, all parties including but not limited to the BUYER, SELLER OR AGENT, acknowledge, understand and accept ALL CONDITIONS of this report. If Anytime Septic Service Inc. or any of its PRINCIPALS, OFFICERS or EMPLOYEES are named as a party for damages, SELLER AND BUYER agree to indemnify and forthwith pay all legal expenses INCLUDING ATTORNEY FEES, and COURT COSTS and any other costs associated with the defense against said claims. In the event of a determination of negligence as a result of this inspection, the damages to which Anytime Septic Service Inc., its Principals, Officers, Or Employees is limited to the fee that was charged for this inspection.

Buyer Signature :	Date :
Seller Signature :	Date :
Anytime Septic Service Inc:	Date: 7/24/2023

County of San Diego Health Permit #DEH2019-LSHOP-000058 SDCSHA INSPECTION FORM #194



Certificate of Inspection Comment Sheet

Dwelling – Bedroom Count: 1 Bathroom Count: 1 Year Structure Built: 1942							
Is the property currently vacant? Yes							
If Vacant, how long? 2 Months							
If Not Vacant, how many occupants currently?							
We recommend the following items to be further investigated by a licensed septic contractor:							
 Operating level in tank was 4 inches higher than it should be. Stress Test on leach lines did not cause any rise in water level. Inlet unsatisfactory 							
Tank Composition: Concrete _X_ Fiberglass Plastic Full Access to Tank: Yes # of Compartments: 2 # of Lids: 2 Condition of Lids: Satisfactory Liquid Level Before Stress Test: Unsatisfactory (4 inches high) Length of Stress Test: 20 minutes Liquid Level After Stress Test*: Unsatisfactory (4 inches high) Walked Assumed Leaching Area: Yes Does Tank Appear to be Located Per Present Code: Yes Excessive Sludge in Last Compartment: No Any Evidence of Back-Up: Yes Condition of Inlet: Unsatisfactory Condition of Staffe Wall: Satisfactory Condition of Outlet: Satisfactory Condition of Outlet: Satisfactory Condition of Undet: Satisfactory Condition of Suffle Wall: Satisfactory Condition of Undet: Satisfactory Condition of Suffle Wall: Satisfactory Condition of Undet: Satisfactory Condition of Suffle Walle in Gallons: 1000 Constant Water Flow from House: No Comments:							
*If the property is vacant prior to the inspection the stress test on the leaching area can prove to be inconclusive. According to the DEH, normal life expectancy for leach areas is 20 – 30 years.							

Note: Septic inspections only deal with the septic tank out to the leaching area; we do not inspect the plumbing before the septic tank. Certificate of Inspection is not a guarantee of future operation, but the condition found on the day of inspection and no warranty and/or guarantee is given. Anytime Septic Service, Inc. does not accept any liability on any repairs made. Per County of San Diego minimum size septic tank is 1,000 gallons for 1 to 3 bedrooms, 1,200 gallons for 4 and 1,500 gallons for 5 or 6.

County of San Diego Health Permit #DEH2019-LSHOP-000058 SDCSHA INSPECTION FORM #194