

Lic#1009043

PO BOX 3357 PASO ROBLES CA 93447 805-221-5493

Inspection/Certification

Date of Inspection: 09/05/2024 Property Owner: Denis De Clercq

Inspection Address: 1375 Nacimiento Lake Drive, Paso Robles CA 93446

Realtor/Finance Company: David Crabtree

Title Company: N/A

I examined the existing septic system at the location above and determined:

Septic tank capacity: **1500**Septic tank construction: **Concrete**Liquid level in tank: **Good**Condition of tank: **Good**Effluent filter present: **No**Septic tank construction: **Concrete**Gravity/Pump system: **Gravity**Condition of internal piping: **Good**Condition of access lids: **Good**

Septic tank pumped during inspection: Yes

Back flow from leach field before or after pumping septic tank: No

Operational leach field 30-minute water test: Passed

Setback issues from dwellings, wells, or natural water courses: None

Evidence of surfacing effluent found on property: No

Comments: Septic tank should be serviced every 3-5 years.

X: It is my opinion that, as of now, the septic system appears to be in good working order and can be expected to function correctly with proper maintenance. No repairs are needed at this time.

: It is my opinion that, as of now, the septic system is NOT in good working order and will NOT function properly without the following repairs:


Brian Padgett - Alliance Septic Service

- * The results of this inspection in no way guarantee future function of the septic system or its components. Future functionality will depend on proper usage, environment, and maintenance.
- * This inspection is good for 90 days.
- *Color and texture of soil may look different upon completion over excavated/graded areas.
- * Sewer pipes from the building(s) to the wastewater system, and greywater diversions of any kind are not included in this inspection.
- *Soil color and texture may look different upon completion of work. Rocks/boulders may be visible at ground surface.



Full Diameter Access Risers to Grade		Depth From Top of Tank to Grade 48 "	
Distance to wellhead 100+'		Clean Out Present	7/ Pr
		Hase	
General Ser	İ		
~			
Ros	4		
•	au		5
	MO		
+		_	.
1	•	\sim	Dirt
A .			Area
X	X	×	×
Pash	re		

Locations shown are approximate. Exact locations and scales are not within the scope of this inspection



Invoice

Date	Invoice #
9/9/2024	6637

Due Upon Receipt

P * 1.11	_
LZ III	
ОШ	- 10

Denis de Clercq 1375 Nacimiento Lake Drive Paso Robles, CA 93446

P.O. No.

09/09/2024

Project

Quantity	Description	Rate	Amount
1	Escrow inspection for a 1500 gallon septic system - 1375 Nacimiento Lake Drive, Paso Robles	200.00	200.00
1	Septic tank pumping (up to 1200 gallons)	595.00	595.00
300	Overage (1500 gallon septic tank)	0.35	105.00
,			

There will be an additional \$25 service fee, plus bank fees, added for declined payments.

Total

\$900.00

Phone #

8052215493

E-Mail alliancesepticservice@gmail.com

Payments/Credits

-\$900.00

Balance Due

\$0.00