Jim's Pumps
P.O. Box 474
Upper Lake, CA 95485

Contractors Invoice

WORK PERFORMED AT: 2546 PARK DR

TO: JAIME VALDOVINOS

DATE	YOUR WORK ORDER NO.	OUR BID NO.
9-8-20	800-53600	

DESCRIPTION OF WORK PERFORMED

PERFORM WELL TEST

AT THIS TIME WE FEEL THIS WELL IS CAPABLE OF (400 gpm) NOTE: ALL RESULTS ARE SUBJECT TO CHANGE DEPENDING ON TIME OF YEAR AND WEATHER CONDITIONS

AT 35 psi THIS PUMP WILL PRODUCE ~~[illegible]~~ 383 gpm

WELL TEST	$800.00
PARTS	$190.00
TOTAL	$990.00

Take Water Sample for Ag Salt total $365.00
also tested for potability

JAIME.VALDOVINOS@OUTLOOK.COM

All Material is guaranteed to be as specified, and the above work was performed in accordance with the drawings and specifications provided for the above work and was completed in a substantial workmanlike manner for the agreed sum of _____

_____ Dollars ($_____).

This is a ☐ Partial ☐ Full invoice due and payable by: _____ (Month) _____ (Day) _____ (Year)

in accordance with our ☐ Agreement ☐ Proposal No. _____ Dated _____ (Month) _____ (Day) _____ (Year)

JIM'S PUMPS
P.O. Box 474
Upper Lake, CA 95485
Telephone 707-349-2277
Jose Fernandez Jr.
CA# 993066

WELL TEST REPORT

JOB JAIME VALDOVINOS SIZE TURBINE 75 hp

LOCATION 2546 PARK DR SETTING 84 FT

WELL DEPTH 114 CASING SIZE 12 IN STATIC LEVEL 21 FT

DATE STARTED 9-8-2020 DATE COMPLETED 9-8-2020

DATE	TIME		OPERATOR	G.P.M.	DRAWDOWN	WATER COLOR
	A.M.	P.M.				
9-8-20	9:00		JOE	400	21	LIGHT BROWN
	9:15			400	25	LIGHT BROWN
	9:30			400	25	LIGHT BROWN
	10:00			400	25	LIGHT BROWN
	10:30			400	25	LIGHT BROWN
	11:00			400	25	LIGHT BROWN
	11:30			400	25	LIGHT BROWN
		12:00		400	25	LIGHT BROWN
			END TEST			
		~~12:20~~	~~AFTER TIME~~			

COMMENTS: AT THIS TIME WE FEEL THIS ~~TEST~~ WELL IS CAPABLE OF (400 gpm)

NOTE: ALL RESULTS ARE SUBJECT TO CHANGE DEPENDING ON TIME OF YEAR AND WEATHER CONDITIONS.